

13 Dec 20

HMCS Sackville 18 December 2020

Segment	Overall (To be Clad)	Completed	Remaining
Port 1	580 sq ft	0	580 sq ft
Starboard 1	580 sq ft	0	580 sq ft
Port 2	1,050 sq ft	0	1,050 sq ft
Starboard 2	1,050 sq ft	0	1,050 sq ft
Port 3	1,056 sq ft	536 sq ft	520 sq ft
Starboard 3	1,056 sq ft	224	832 sq ft
Port 4	402	402	0
Starboard 4	402	390	12 sq ft
Total	6,176 sq ft	1,552 sq ft	4,624 sq ft

NOTE:

Segment 1 is frame 0 to frame 24

Segment 2 is frame 24 to frame 48

Segment 3 is frame 48 to frame 70

Segment 4 is frame 70 to frame 107

Segment 1		Port	Starboard
Length	44'		
Keel to WL	17'		
Overall area		580 sq ft	580 sq ft
Completed by 8 Dec	0	0	0
Remaining 8 Dec		580	580

Segment 2		Port	Starboard
Length	42'		
Keel to WL	25'		
Overall area		1,050 sq ft	1,050 sq ft
Completed by 8 Dec		0	0
Remaining 8 Dec		1,050	1,050

Segment 3		Port	Starboard
Length	44'		
Keel to WL	24'		
Overall area		1,056 sq ft	1,056 sq ft
Completed by 8 Dec		424 sq ft	0
Remaining 8 Dec		632 sq ft	1,056
Completed 18 Dec		112 sq ft	224
Remaining 18 Dec		520	832

Segment 4		Port	Starboard
Length	75'		
Keel to WL	23' to 0' average 11'		
Overall area		825 sq ft	825 sq ft
Completed previously		425 sq ft	425 sq ft
Completed 8 Dec		400 sq ft	298 sq ft
Remaining 8 Dec		0 sq ft	102 sq ft
Completed 18 Dec		0	90
Remaining 18 Dec		0 sq ft	12 sq ft